No.: 2nd & Final
Division: RR Nagara
Bill received No.:
Scheduled Docket No dated
Name of work(As per sanctioned Estimate):

Original/Duplicate/Triplicate

CONTRACT CERTIFICATE

(For other works)

SBR No. 86 /2018-19
EST.COST:80.00 Lakhs
Dated:

Sub-Division:Laggere
Sub-Divisional Cash Book Vr.No: Dated:
Head of Account: P-3111

Construction of Dhyana Mandira at JP Park Phase II in Ward No-17

Name of Contractor and full address: **Sri B N Girish (SKS Infraastructures Pvt Ltd)**

Work Order No:EE/RRND/Wo.No/000074/2018-19 Date:08.02.2018 **Job Code:-017-18-000001**

Certified that the measurements were taken by me on 26/02/2019 and recorded on pages 25102 to 25110 of Measurement Book No. 2512 - 17-18 and that the work is satisfactorily executed

for S.K.S. INFRASTRUCTURES PVT LTD
Contractor

Officer-in-charge of the work

Certified that the measurements were checked by me on 26/02/2019 and found correct.The work is satisfactorily executed. Certified that the quantities of metrials shown in column of Account II have actually bruoght to the site of the work and the contractor has not previously receivedany advance on this security. These materials are of an perishable nature and are all required by the contractor for immediate use on the work in connection with the itms for which rates for finished work have been agreed upon.A formal agreement signed and executed by the contractor is recorded in Division office.

Managing Director

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ಯಶವಂತಪುರ ಉಪವಿಭಾಗ
Assistant Executive Engineer
Yeshwanthapura Sub-Division.

II Memorandum

1	Total value of work done or supplies made asper Account within	(1st & Part Bill) - 3,91,802-00
2	Deduct amount to be held in reserve being percent Rs.	Final Bill - 3243,449-06
3	Balance	IT - 64869-00
4	Deduct payments:-	C-GST - 32435-00
	a)Amount of previous payments as in Divisional/Sub-Divisional Cash Book	S-GST - 32435-00
	b)Payment Amount adjusted towards cash advance recovery of cost of Stores of other materials supplied	L.Cess - 32435-00
	Now made -Recovery of amount creditable to this other work	CBF - 3244-00
	Amount paid on this bill by cheque/cash	L/R - 40544-00
5	Balance being unpaid value of work done held in reserve	Total ded - 2.05962-00
6	Deduct cash advance made on Divisional/Sub-Divisional cash Book Vr.No Dated Less adjustments	Net Amt - 30,37,487-00
7	Net amount due to or from Contractor	
	UN ADJUSTED ITEMS	
8	Advance to contractor for materials brought to site(as detailed within)	
9	Value of Government materials supplied	
	Total amount unpaid	

Contractor's signature

(For use in the Executive Engineer's office)

Received (jn words)
.....
.....by cash and by adjustment of
(In the final settlement of all demands)

Witness:
1
2

Signature of contractor
for S.K.S. INFRASTRUCTURES PVT LTD

Date
Paid by me cheque No dated
Cash Rs
Date Initials of officer making payment

Managing Director

Managing Director

Admitted Rs. 32,43,449-00
Cheque Rs. 30,37,487-00 [Thirty lackh Thirty seven Thousand Four Hundred Eighty seven only]
Adjustment Rs 2,05,962-00

Case worker | Accounts Superintendent | Exective Engineer

Scanned by CamScanner

ABSTRACT OF BILL -2nd & Final Bill

Name of Work:- Construction of Dhyana Mandira at JP Park Phase II in Ward No-17

It No	Description of Item	unit	BOQ		Previous		Present Measurements			Total upto date	
			Qty	Rate	Qty	Amount	Qty	Rate	Amount	Qty	Amount
1	KSRB 2-1.1: Earthwork in surface excavation in ordinary soil for levelling and lowering the ground manually (other than foundation of buildings, culverts, road drains and trenches of pipe lines and cables) and removing the excavated stuff to a distance not exceeeding 50 m and lift upto 1.5m, excavated surface levelled and neatly dressed, disposed earth to be levelled after breaking of clods and nealty dressed as per specifications. Specification No.KBS 2.1(a)/2.3.1. (P.No.5, I.No.2.1 of PW,P&IWTD S.R 2016-17)	Cum	145.00	190.00	145.00	27550	36.25	190.00	6888	181.25	34438
	Qty above 125%				0.00	0	1322.37	189.74	250906	1322.37	250906
2	KSRB 2-2.2 : Earth work excavation for foundation of buildings, culverts water supply, sanitary line and electrical conduits either in pits or in trenches 1.5m and above in width, in Hard soil not exceeding 1.5m, in depth including dressing the bottom and sides of pits and trenches, stacking the excavated soil clear from edges of excavation with lead upto 50m, after breaking of clods complete as per specifications, specification, No, KBS 2.1(a) / 2.3.5, (P.No.5, I.No.2.4 of PW,P&IWTD S.R 2016-17)	Cum	285.30	400.00	285.30	114120	71.33	400.00	28532	356.63	142652
	Qty above 125%				0.00	0	679.63	342.01	232440	679.63	232440
3	KSRRB M100-1 & M100-4.1. Conveying by Loading and unloading of moorum. Placing tipper at loading point, loading with front end loader, dumping, turning for return trip, including time for haulage and return trip complete as per,specifications. MORTH-100/Chapter 1. Case-I : Surface Road. (Page No.134, Iteam No-17.1 & 17.4 & note of P.No.148 of PW,P&IWTD S.R 2016-17)	Cum	432.00	110.00	430.30	47333	109.70	110.00	12067	540.00	59400
	Qty above 125%				0.00	0	801.98	121.46	97408	801.98	97408

6,98,741-00

9 Value of Government materials supplied

Total amount unpaid

NET AMOUNT

FOR S.K.S. INFRASTRUCTURES PVT. LTD.

Scanned by CamScanner

It No	Description of Item	unit	BOQ		Previous		Present Measurements			Total upto date	
			Qty	Rate	Qty	Amount	Qty	Rate	Amount	Qty	Amount
4	KSRB-3.2 : Providing and injecting chemical emulsion for Pre-constructional anti-termite treatment, creating continuous chemical barrier under and around the column pits, walls, trenches, basement excavation, top surface of the plinth filling, junction of wall and floor, along the external perimeter of building, expansion joints, over the top surface of consolidated earth on which apron is to be laid, surrounding of pipes and conduits, with chloropyriphos emulisifiable concentrates of 20% concentration, including cost of chemical, diluting in water to one percent concentration, labour, HOM of equipments, complete as specifications.(Plinth area of building at ground floor only shall be measured) specification. No. KBS : 3.2.6 / 3.2.7 , / (P.No.9, I.No.3.2 of PW,P&IWTD S.R 2016-17)	Sqm	614.50	124.00	614.50	76198	14.23	124.00	1765	628.73	77963
5	KSRB - 4-1.6: Providing and laying in position plain cement concrete of mix M-10 with OPC cement @ 220kgs, with 40mm and down size graded granite metal coarse aggregates at 0.892cum and fine aggregates at 0.465 cum, machine mixed, concrete laid in layers not exceeding 15 cms.thick, well compacted, in foundation, plinth and cills including cost of all materials, labour, HOM of machinery, curing complete as per specifications. Specification No. KBS 4.1,4.2. (P.No.12, I.No.4.2 of PW,P&IWTD S.R 2016-17)	Cum	153.50	6098.00	130.83	797801	0.00	6098.00	0	130.83	797801
6	KSRB-4-1.6 : Providing and laying in position plain cement concrete of mix 1:2:4 with OPC cement @ 240kgs, with 20mm and down size graded granite metal coarse aggregates @0.69cum and fine aggregates @0.459cum machine mixed, concrete laid in layers not exceeding 15cms, thick, well compacted, in foundation, plinth and cills, including cost of all materials, labour, HOM of machinery, curing complete as per specifications. Specification No. KBS 4.1,4.2/ (P.No.12, I.No.4.6 of PW,P&IWTD S.R 2016-17)	Cum	17.70	6576.00	9.89	65037	0.00	6576.00	0	9.89	65037

1765

Received (jn words)

(For use in the Executive Engineer / Managing Director)

Scanned by CamScanner

Original/Duplicate/Triplicate

SRR No. 86 /2018-19

It No	Description of Item	unit	BOQ		Previous		Present Measurements			Total upto date	
			Qty	Rate	Qty	Amount	Qty	Rate	Amount	Qty	Amount
7	KSRB 4.2.1 : Providing and laying in position plain cement concrete of Design mix M25 with OPC cement @ 340kgs, with 20mm and down size graded granite metal coarse aggregates @0.70cum and fine aggregates @0.47cum with super plasticisers @ 3lts conforming to is 9103-1999 reffirmed-2008 at machine mixed, concrete laid in layers not exceeding 15cms thick, vibrated for all works in foundation for footings, pedastals, retaining walls, return walls, walls (any thickness) including attached plasters, columnspillars, posts, struts, buttresses, bed blocks, anchor blocks & plinths etc, including cost of all materials, labour HOM of machinery, curing, complete as per specifications. Specification. No. KBS 4.1,4.6, (P.No.13, I.No 4.10 of PW, P&IWTD S.R 2016-17)	Cum	185.90	7518.00	185.90	1397596	46.48	7518.00	349437	232.38	1747033
	Qty above 125%				0.00	0	65.82	7518.20	494848	65.82	494848
8	KSRB 4-6.1: Providing and removing centering, shuttering, strutting, propping etc., and removal of form work for foundations, footings, bases of columns for mass concrete including cost of all materials, labour complete as per specifications. Specification No. KBS 4.6.2 (P.No.15, I.No.4.28 of PW, P&IWTD SR 2016-17)	Sqm	267.10	279.00	267.10	74521	66.78	279.00	18632	333.88	93153
	Qty above 125%				0.00	0	25.68	279.17	7169	25.68	7169
9	KSRB 4-6.3 : - Providing and removing centering, shuttering, strutting, propping etc., and removal of form work for flat surface such as suspended floors, roofs, landings, balconies and likes, thickness above 200mm including cost of all materials, labour complete as per specification KSRB (P.No.15, I.No.4.30 of PW, P&IWTD SR 2016-17)	Sqm	9.90	378.00	0.00	0	0.00	378.00	0	0.00	0
10	KSRB - 4.6.4: Providing and removing centering, shuttering, strutting, propping etc., and removal of form work for vertical surface such as walls at any thickness, including attached pilasters, buttresses, plinth and string courses cost of all materials, labour complete as per specifications. Specification No. KBS 4.6.2 (P.No.15, I.No.4.31 of PW, P&IWTD SR 2016-17)	Sqm	39.60	354.00	39.60	14013	9.90	354.00	3505	49.50	17523
	Qty above 125%				0.00	0	71.20	354.10	25212	71.20	25212

898803

Received (in words)

.....

.....by cash and by adjustment of

(In the final settlement of all demands)

Scanned by CamScanner

It No	Description of Item	unit	BOQ		Previous		Present Measurements			Total upto date	
			Qty	Rate	Qty	Amount	Qty	Rate	Amount	Qty	Amount
11	KSRB 4-6.7 : Providing and removing centering, shuttering, strutting, propping etc., and removal of form work for sides and soffits of beams, beam haunchings, cantilever girders, bressumers and lintels not exceeding 1 m in depth including cost of all materials, labour complete as per specifications. Specification NO KBS 4.6.2 (P.No.15, I.No.4.34 of PW, P&IWTD SR 2016-17)	Sqm	163.70	309.00	163.70	50583	39.90	309.00	12329	203.60	62912
12	KSRB 4.2.11 : Providing and laying in position reinforced cement concrete of design mix M20 with OPC, cement @ 27.20kgs, with 12mm and down size graded granite metal coarse aggregates @0.5865cum and fine aggregates @0.391 cum, with superplastisiser @ 0.225lts, machine mixed, well compacted for plain chajja of 8.5 cms. average thickness, upto ground floor level, including cost of all materials, labour, HOM of machinery, finishing, curing, complete as per specification. Specification NO. KBS 4.1, 4.6 (P.No.14, I.No.4.20 of PW,P&IWTD SR 2016-17)	Cum	41.00	621.00	4.48	2782	29.68	621.00	18431	34.16	21213
13	KSRB 4-6.10: Providing and removing centering, shuttering, strutting, propping etc., for chajjas, corbels etc., including edges including cost of all materials, labour complete as per specifications. Specification No.KBS 4.6.2. (including additional lift chrges) (P.No.16, I.No.4.37 of PW,P&IWTD SR 2016-17)	Sqm	41.00	326.00	4.48	1460	29.68	326.00	9676	34.16	11136
14	KSRB 4-2. 12 :Extra for providing throating or drip moulding to R.C.C chajja with plastering (labour charges only) as per specifications. (P.No.14, I.No.4.21 of PW,P&IWTD SR 2016-17)	Mtr	68.00	24.00	26.00	624	3.60	24.00	86	29.60	710
15	KSRB - 4.9.2: Providing TMT steel reinforcement for R.C.C work including straightening, cutting, bending, hooking, palcing in position, lapping and / or welding wherever required, tying with binding wire and anchoring to the adjoining memebrs wherever necessary complete as per design (laps, hooks and wastage shall not be measured and paid) cost of materials, labour, HOM of machinery complete as per specifications. Specification No. KBS 4.6.3 (P.No.17, I.No.4.46.2 of PW, P&IWTD SR 2016-17)	Tonne	11.60	73245.00	11.60	849642	2.90	73245.00	212411	14.50	1062053

259933

Received

.....

(in words)

.....by cash and by adjustment of

(For use in the Executive Engineer's office)

Managing Director

Scanned by CamScanner

Original/Duplicate/Triplicate

SRR No. 86 /2018-19

It No	Description of Item	unit	BOQ		Previous		Present Measurements			Total upto date	
			Qty	Rate	Qty	Amount	Qty	Rate	Amount	Qty	Amount
	Qty above 125%				0.00	0	5.47	85412.15	467204	5.47	467204
16	KSRB 2.3: Filling available excavated earth (excluding rock) in sides of foundations upto plinth in layers not exceeding 20 cms. In depth, compacting each deposited layer by ramming after watering with lead upto 50 m. and lift upto 1.5m. Inluding cost of all labour complete as per speicifications. Specification No.KBS 2.9(P.No.6, I.No.2.10 of PW,P&IWTD SR 2016-17)	Cum	229.00	153.00	229.00	35037	57.25	153.00	8759	286.25	43796
	Qty above 125%				0.00	0	831.27	153.48	127583	831.27	127583
17	KSRB 5-14: Providing and constructing Precast concrete solid blocks with compressive strenght not less than 35Kg/sqm with cement mortar 1:4 masonry (quion, Jamb, closer blocks) with solid concrete blocks of size 40x20x20cms confirming to IS:2185/1965 in superstructure including cost of materials, labour charges, scalffolding, curing etc., complete as per specifications. (P.No.25, I.No.5.27.1 of PW,P&IWTD SR 2016-17)	Sqm	632.00	1132.00	493.99	559197	27.86	1132.00	31538	521.85	590734
18	KSRB 5.3-3 Providing and constructing granite / trap / basalt size stone masonry in basement with cement mortar 1:8, edges of stones chistle dressed in courses not less than 15 cms high, bond stones at two m. apart in each course including cost of materials, labour, curing complete as per specifications.KBS 5-1.13 (P.No.23, I.No.5.9 of PW, P&IWTD SR 2012-13)	Cum	69.00	6048.00	69.00	417312	17.25	6048.00	104328	86.25	521640
	Qty above 125%				0.00	0	113.62	6048.64	687246	113.62	687246
19	KSRB 15-3.9: Providing 18mm thick cement plaster in single coat with cement mortor 1:3, to brick masonry including rounding off corners wherver required smooth rendering, Providing and removing scaffolding, including cost of materials, labour, curing complete as per specifications.(P.No.114, I.No.15.15 of PW,P&IWTD SR 2016-17)	Sqm	1301.00	295.00	1183.80	349221	0.00	295.00	0	1183.80	349221

1426658 ~~594454~~

.....

.....by cash and by adjustment of

(In the final settlement of all demands)

Witness:

1

For S.K.S. INFRASTRUCTURS PVT. LTD.

Admitted Rs. 32,43,449-00.

Scanned by CamScanner

CONTRACT CERTIFICATE

EST.COST:80.00 Lakhs

Dated:

It No	Description of Item	unit	BOQ		Previous		Present Measurements			Total upto date	
			Qty	Rate	Qty	Amount	Qty	Rate	Amount	Qty	Amount
20	KSRB 15.3.4 Providing 15m thick cement plaster in single coat with cement mortar 1:4,tobrick masonry including rounding off corners wherever reuired smooth rendering, Providing and removing scaffolding, including cost of materials, labour. Curing complete as per specifications. (P.No.112, I.No.15.13 of PW,P&IWTD SR 2016-17)	Sqm	680.00	270.00	526.99	142287	0.00	270.00	0	526.99	142287
21	Providing and laying flooring using prepolished water cut/gang saw 19 mm thick Granite laid over bed of 20mm thick 1:4 and jointed with neat cement slurry mixed with pigment of mach shade of granite slabs including laying POP on finished surface and cleaning the surface, including the cost of all materials and labours etc., complete. using black granite/ Multy Red / Ruby Red/ Black / Hassan Green Granite of width not less than 900mm (P.No.107, I.No.14.47.2 of PW,P&IWTD SR 2016-17)	Sqm	543.00	2781.00	0.00	0	0.00	2781.00	0	0.00	0
22	Providing vitrified tiles 60x60 cms of approved make, shade and size for flooring laid on a bed of 12mm thick cement mortar 1:3 mix, flush pointing with white cement using colour pigment, including cost of materials, labour, curing complete as per specification (P.No.107, I.No.14.45 of PW,P&IWTD SR 2016-17)	Sqm	90.00	1344.00	0.00	0	0.00	1344.00	0	0.00	0
23	Providing and fixing 20mm thick gang saw water cut LAKARED granite for cladding in CM 1:4 proportion with a coat of rough plastering using CM 1:4, cut to required shape, pattern with paper joints, finished with cement mortar using white cement and colour pigments to match the colour of slab making through jointing with sealant, grooves in joints . Grooves in joints including cost of curing etc., complete including cost and conveyance of all materials, labour for all items of work, HOM of equipment etc., complete as per specification. (P.No.109, I.No.14.60 of PW,P&IWTD SR	Sqm	97.00	4465.00	0.00	0	0.00	4465.00	0	0.00	0

(In the final settlement of all demands)

Witness:

For S.K.S. INFRASTRUCTURS PVT LTD

Cheque Rs. 30,37,487-00. / Thirty

Scanned by CamScanner

It No	Description of Item	unit	BOQ		Previous		Present Measurements		Total upto date	
			Qty	Rate	Qty	Amount	Qty	Rate	Amount	Qty	Amount
24	Providing Full nosing for 20mm thick granite slab using required machinery including cost and conveyance of all materials, labour for all items of work,HOM of equipment etc., complete as per specification1	Sqm	40.00	288.00	0.00	0	0.00	288.00	0	0.00	0
25	Providing Half nosing for 20mm thick granite slab using required machinery including cost and conveyance of all materials, labour for all items of work,HOM of equipment etc., complete as per specification .(P.No.108, I.No.14.56 of PW,P&IWTD SR 2016-17)	Sqm	100.00	191.00	0.00	0	0.00	191.00	0	0.00	0
26	KSRB 9.4-1 : Providing teak wood frames of doors, windows, clerestory windows, ventilators, and other frames, wrought, framed or assembled including making plaster groves (excluding cost of cement concrete and side clamps), but including cost of materials, labour, HOM of machineries complete as per specifications. Specification No. KBS 9.33 (P.No.51, I.No.9.10. of PW,P&IWTD SR 2016-17)	Cum	0.15	138000.00	0.00	0	0.00	138000.00	0	0.00	0
27	KSRB 9.4-1 : Providing Honne wood frames of doors, windows, clerestory windows, ventilators, and other frames, wrought, framed or assembled including making plaster groves (excluding cost of cement concrete and side clamps), but including cost of materials, labour, HOM of machineries complete as per specifications. Specification No. KBS 9.33. (P.No.51, I.No.9.11. of PW,P&IWTD SR 2016-17)	Cum	0.80	124302.00	0.00	0	0.00	124302.00	0	0.00	0
28	Providing and fixing flush door shutter made out of solid core black board type, well seasoned chemically treated hard wood batterns and internal frame with minimum 45 mm wide wooden frame all-round door veneer) hot pressed and fastened on both sides of the door using liqid phenol formaldehyde resin as per IS specification 2202 (Part-I) 1991. From manu 40mm thick both side teak (P.No.62, I.No.9.106.7 of PW,P&IWTD SR 2016-17)	Each	5.80	4573.00	0.00	0	0.00	4573.00	0	0.00	0

Admitted Rs. 32,43,449-00.
Cheque Rs. 30,73,183

(In the final settlement of all demands)

Witness:

1

2

For S.K.S. INFRASTRUCTURES PVT LTD

Scanned by CamScanner

Original/Duplicate/Triplicate SRR No. 86 /2018-19

It No	Description of Item	unit	BOQ		Previous		Present Measurements			Total upto date	
			Qty	Rate	Qty	Amount	Qty	Rate	Amount	Qty	Amount
29	Providing and fixing flush door shutter made out of solid core black board type, well seasoned chemically treated hard wood batterns and internal frame with minimum 45 mm wide wooden frame all-round door shutters covered with cross bonded wooden shttes (core veneer) hot pressed and fastened on both sides of the door using liqid phenol formaldehyde resin as per IS specification 2202 (Part-I) 1991. From manu 35mm thick one side teak and one side commercial (P.No.62, I.No.9.106.5. of PW,P&IWTD SR 2016-17)	Sqm	21.70	3708.00	0.00	0	0.00	3708.00	0	0.00	0
30	Providing & fixing of glazed 2 Track-2 Panel Sliding Windows made out of multi Chamered uPVC section with TPV gaskets having isolated drainage and reinforced with Galvanized iron profiles through out the window .The outer frame having a overall size of 60x45 mm with reinforcement of 1mm thickness and sash with overall size 39x58 mm with reinforcement of 1.5 mm thickness. Glazing bead for fixing of glass shall be of size 20x18mm and coextruded with gasket. Windows shall be provided with 5mm plain float glass, standard hardware & single point locking system of flush lock, Wall thickness of frame & sash shall be 2-2.2mm (P.No.301, I.No.38.44.1 of PW,P&IWTD SR 2016-17)	Sqm	57.60	7735.00	28.20	218127	3.00	7735.00	23205	31.20	241332
31	Providing and fixing flush door shutter made out of solid core black board type, well seasoned chemically treated hard wood batterns and internal frame with minimum 45 mm wide wooden frame all-round door shutters covered with cross bonded wooden shttes (core veneer) hot pressed and fastened on both sides of the door using liqid phenol formaldehyde resin as per IS specification 2202 (Part-I) 1991. From manu 35mm thick one side teak and one side commercial (P.No.62, I.No.9.106.5. of PW,P&IWTD SR 2016-17)	Each	6.00	1274.00	0.00	0	0.00	1274.00	0	0.00	0

23205

.....by cash and by adjustment of
(In the final settlement of all demands)
Witness:

Admitted Rs.

Scanned by CamScanner

Original/Duplicate/Triplicate

SBB No. 86 /2018-19

It No	Description of Item	unit	BOQ		Previous		Present Measurements			Total upto date	
			Qty	Rate	Qty	Amount	Qty	Rate	Amount	Qty	Amount
32	Providing and fixing fixtures for door including screws etc., complete as per specifictaion and as per the direction by the engineer in charge Tower bolts	Each	24.00	145.00	0.00	0	0.00	145.00	0	0.00	0
33	Providing and fixing fixtures for door including screws etc., complete as per specifictaion and as per the direction by the engineer in charge Alluminium handles	Each	12.00	73.00	0.00	0	0.00	73.00	0	0.00	0
34	Providing and fixing fixtures for door including screws etc., complete as per specifictaion and as per the direction by the engineer in charge Aldrop	Each	6.00	121.00	0.00	0	0.00	121.00	0	0.00	0
35	Providing and fixing fixtures for door including screws etc., complete as per specifictaion and as per the direction by the engineer in charge 40mm screws	Each	300.00	4.00	0.00	0	0.00	4.00	0	0.00	0
36	Providing and fixing fixtures for door including screws etc., complete as per specifictaion and as per the direction by the engineer in charge Hinges 5" heavy	Each	36.00	45.00	0.00	0	0.00	45.00	0	0.00	0
37	Providing and fixing fixtures for door including screws etc., complete as per specifictaion and as per the direction by the engineer in charge Door Locks	Each	6.00	495.00	0.00	0	0.00	495.00	0	0.00	0
38	KSRB - 7.9: Providing and fixing M.S.grill work for windows and ventilators weighing 21 kg/sqm using M.S. flats, or M.S.square rods, or combination of M.S.flats and square rods as per approved design, drawing including cutting steel sections and welding the same to required pattern with a coat of red lead primer, cost of materials, fixtures, labour and HOM of machinery complete as per specifictions. Specification No. KBS 7.12 (P.No.32, I.No.7.9 of PW, P&IWTD SR 2016-17)	Kgs	1210.00	94.00	529.20	49745	126.00	94.00	11844	655.20	61589
39	Providing applying two coats of wall putty to inside plastered walls and ceiling using with cement putty. Scrapping and leveling the surface using steel blade and preparing the surface even and smooth by using different grade sand papaers, including cost of all materials, cost of labour and scaffoloding etc., complete	Sqm	680.00	68.00	537.29	36536	0.00	68.00	0	537.29	36536

11844

.....by cash and by adjustment of

(In the final settlement of all demand.)

Scanned by CamScanner

It No	Description of Item	unit	BOQ		Previous		Present Measurements			Total upto date	
			Qty	Rate	Qty	Amount	Qty	Rate	Amount	Qty	Amount
40	KSRB 15-15.1: Providing and applying painting in two coats with plastic emulsion paint of approved brand and shade on wall surface to give an even approved shade after throughly brushing the surface, free from mortar drops and other foreign matter including preparing the surface even and sand paper smooth, cost of materials, labour, complete as per specifications. (With primer) (P.No.117, I.No.15.51.2 of PW,P&IWTD SR 2016-17)	Sqm	1316.00	120.00	537.29	64475	0.00	120.00	0	537.29	64475
41	Providing and applying painting two coats (including priming coat) on new wood surface and /or wood based with coal tar paint to give an even shade after cleaning surface of all dirt, dust and foreign matter including cost of materials, labour, complete as per specifications.	Sqm	285.30	153.00	0.00	0	0.00	153.00	0	0.00	0
42	Providing and applying polishing with French polish on new wood surface and / or wood based surface to give an even surface after cleaning the surface of all dirt, dust and foreign matter, sand papering so as to produce a smooth dry and mat surface, including cost of materials, labour, complete as per specifications	Sqm	22.40	172.00	0.00	0	0.00	172.00	0	0.00	0
	Grand total					5391203			3243449		8634652

Certificate:

1 Certified that the work done by the agency if satisfied.

2 Amount accepted and chargable to the above work.

3 Certified that the debries are cleared from the spot by the agency.

4 Certified that the Necessary Q.C test Results are got obtained from the compitent authority and are enclosed along woth the bill.

Asst Engineer
Ward-17

Asst Executive Engineer
Yeshwanthapura Sub Division

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ಯಶವಂತಪುರ ಉಪ ವಿಭಾಗ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ

.....by cash and by adjustment of

(For use in the Executive Engineer's office)

Contractors signature

Scanned by CamScanner